ole No. 3ST-406

DRILLING LOG	DIVISION Southwestern	INSTALLATION Galv Dist, Eng Div	SHEET OF SHEETS

1. PROJECT Wallisville Reservoir	10. SIZE AND TYPE OF BIT
2. LOCATION *(Coordinates or Station)*	11. DATUM FOR ELEVATION SHOWN *(TBM or MSL)*
3. DRILLING AGENCY Dept of the Army, GD, Corps of Engineers	12. MANUFACTURER'S DESIGNATION OF DRILL
4. HOLE NO. *(As shown on drawing title and file number)* 3ST-406	13. TOTAL NO. OF OVERBURDEN SAMPLES TAKEN — DISTURBED 2 Jars — UNDISTURBED 5 Cont
5. NAME OF DRILLER Black	14. TOTAL NUMBER CORE BOXES
6. DIRECTION OF HOLE ☐ VERTICAL ☐ INCLINED _____ DEG. FROM VERT.	15. ELEVATION GROUND WATER
	16. DATE HOLE — STARTED 3 Oct — COMPLETED 3 Oct 1967
7. THICKNESS OF OVERBURDEN	17. ELEVATION TOP OF HOLE
8. DEPTH DRILLED INTO ROCK	18. TOTAL CORE RECOVERY FOR BORING %
9. TOTAL DEPTH OF HOLE 24.0	19. SIGNATURE OF INSPECTOR

ELEVATION a	DEPTH b	LEGEND c	CLASSIFICATION OF MATERIALS *(Description)* d	% CORE RECOVERY e	BOX OR SAMPLE NO. f	REMARKS *(Drilling time, water loss, depth of weathering, etc., if significant)* g
0.0	8.6		Water			
8.6	10.0		Gray clay, v/soft			Cont. 1 0.0
10.0	13.0		Gray clay w/tr sand, shell v/soft			Cont. 2 0.0
13.0	15.0		Gray sandy clay w/shell			Jar 1
15.0	18.0		Gray sand w/clay binder w/shell, v/soft			Cont. 3 0.0
18.0	20.0		Same as above, soft			Cont. 4 0.25
20.0	22.0		Same as above			Jar 2
22.0	24.0		Gray sandy clay w/shell,soft			Cont. 5 0.25
			BOTTOMED			