Hole No. HA-400

DRILLING LOG	DIVISION Southwestern	INSTALLATION Galv Dist, Eng Div	SHEET OF SHEETS

1. PROJECT Wallisville Reservoir	10. SIZE AND TYPE OF BIT
2. LOCATION *(Coordinates or Station)*	11. DATUM FOR ELEVATION SHOWN *(TBM or MSL)*
3. DRILLING AGENCY Dept of the Army, GD, Corps of Engineers	12. MANUFACTURER'S DESIGNATION OF DRILL
4. HOLE NO. *(As shown on drawing title and file number)* HA-400	13. TOTAL NO. OF OVERBURDEN SAMPLES TAKEN — DISTURBED 4 Jars — UNDISTURBED
5. NAME OF DRILLER Black	14. TOTAL NUMBER CORE BOXES
6. DIRECTION OF HOLE ☐ VERTICAL ☐ INCLINED ____ DEG. FROM VERT.	15. ELEVATION GROUND WATER
	16. DATE HOLE — STARTED 26 Sept — COMPLETED 26 Sept 1967
7. THICKNESS OF OVERBURDEN	17. ELEVATION TOP OF HOLE
8. DEPTH DRILLED INTO ROCK	18. TOTAL CORE RECOVERY FOR BORING %
9. TOTAL DEPTH OF HOLE 7.0	19. SIGNATURE OF INSPECTOR

ELEVATION a	DEPTH b	LEGEND c	CLASSIFICATION OF MATERIALS *(Description)* d	% CORE RECOVERY e	BOX OR SAMPLE NO. f	REMARKS *(Drilling time, water loss, depth of weathering, etc., if significant)* g
0.0	1.2		Gray sandy clay w/org. mat. roots			Jar 1
1.2	3.1		Gray clay w/tr sand			Jar 2
3.1	5.0		Gray clay			Jar 3
5.0	7.0		Gray clay w/tr sand, soft			Jar 4
			BOTTOMED			
			Water @ 3.1			
			Water table @ 1.4			