H No. HA-381

DRILLING LOG

DIVISION	So. Southwestern
INSTALLATION	Galv Dist, Eng Div
SHEET	OF SHEETS
1. PROJECT	Wallisville Reservoir
2. LOCATION (Coordinates or Station)	Wallisville
3. DRILLING AGENCY	U. S. Army Corps of Engineers
4. HOLE NO. (As shown on drawing title and file number)	
5. NAME OF DRILLER	Black
6. DIRECTION OF HOLE	☐ VERTICAL ☐ INCLINED ____ DEG. FROM VERT.
7. THICKNESS OF OVERBURDEN	
8. DEPTH DRILLED INTO ROCK	
9. TOTAL DEPTH OF HOLE	7.0
10. SIZE AND TYPE OF BIT	
11. DATUM FOR ELEVATION SHOWN (TBM or MSL)	
12. MANUFACTURER'S DESIGNATION OF DRILL	
13. TOTAL NO. OF OVERBURDEN SAMPLES TAKEN	DISTURBED: 6 Jars; UNDISTURBED:
14. TOTAL NUMBER CORE BOXES	
15. ELEVATION GROUND WATER	
16. DATE HOLE	STARTED: 22 Sept 67; COMPLETED: 22 Sept 67
17. ELEVATION TOP OF HOLE	
18. TOTAL CORE RECOVERY FOR BORING	%
19. SIGNATURE OF INSPECTOR	

ELEVATION a	DEPTH b	LEGEND c	CLASSIFICATION OF MATERIALS (Description) d	% CORE RECOVERY e	BOX OR SAMPLE NO. f	REMARKS (Drilling time, water loss, depth of weathering, etc., if significant) g
0.0	1.5		Gray sand w/tra clay w/org mat roots			Jar 1
1.5	2.3		Gray sandy clay			Jar 2
2.3	3.3		Gray clay tra sand			Jar 3
3.3	4.0		Dark gray clay			Jar 4
4.0	4.8		Gray and brown clay, soft			Jar 5
4.8	7.0		Gray sand, water bearing			Jar 6
			Bottom Caved @ 4.8			