e No. 6 ST-8A

DRILLING LOG	DIVISION Southwestern	INSTALLATION Galv Dist, Eng Div	SHEET OF SHEETS

1. PROJECT Wallisville Reservoir	10. SIZE AND TYPE OF BIT
2. LOCATION (Coordinates or Station)	11. DATUM FOR ELEVATION SHOWN (TBM or MSL)
3. DRILLING AGENCY U. S. Army Corps of Engineers	12. MANUFACTURER'S DESIGNATION OF DRILL
4. HOLE NO. (As shown on drawing title and file number) 3ST-8A	13. TOTAL NO. OF OVER-BURDEN SAMPLES TAKEN — DISTURBED: ; UNDISTURBED: 13 Cont
5. NAME OF DRILLER Cannon y = 741,260 x = 3,354,780	14. TOTAL NUMBER CORE BOXES
6. DIRECTION OF HOLE ☐ VERTICAL ☐ INCLINED ____ DEG. FROM VERT.	15. ELEVATION GROUND WATER
	16. DATE HOLE — STARTED: 30 Apr; COMPLETED: 30 Apr 1964
7. THICKNESS OF OVERBURDEN	17. ELEVATION TOP OF HOLE = +3.0'
8. DEPTH DRILLED INTO ROCK	18. TOTAL CORE RECOVERY FOR BORING %
9. TOTAL DEPTH OF HOLE 26.0	19. SIGNATURE OF INSPECTOR

~~ELEVATION~~ a	~~DEPTH~~ Depth b	LEGEND c	CLASSIFICATION OF MATERIALS (Description) d	% CORE RECOVERY e	BOX OR SAMPLE NO. f	REMARKS (Drilling time, water loss, depth of weathering, etc., if significant) g	
0.0	2.0		Gray clay, sandy w/roots stiff			Cont. 1	2.0
2.0	4.0		Gray clay w/roots, med			Cont. 2 Unc.	0.75
4.0	6.0		Dark gray silt and sandy clay, v/soft			Cont. 3	0.0
6.0	8.0		Gray sand w/clay fine grained, loose			Cont. 4 Check	0.0
8.0	10.0		Gray sandy clay w/org. mat. v/soft			Cont. 5	0.0
10.0	12.0		Gray silt and sandy clay v/soft			Cont. 6	0.0
12.0	14.0		Gray silty clay, v/soft			Cont. 7	0.0
14.0	16.0		Same as above, v/soft			Cont. 8 Unc.	0.0
16.0	18.0		Dark gray silty clay, v/soft			Cont. 9	0.0
18.0	20.0		Dark gray sandy clay, v/soft			Cont. 10	0.0
20.0	22.0		Dark gray clay w/layers of sand, soft			Cont. 11	0.25
22.0	24.0		Gray sandy clay, v/soft			Cont. 12	0.0
24.0	26.0		Same as above			Cont. 13	
			Bottomed Water 1.5				