U.S. ARMY CORPS OF ENGINEERS

BORING NO. 03-12 DATE: BEGIN 2-17-03 PAGE 1 / 1
JOB NO. 1140127285 COMPLETE 2-17-03 Thin Walled Tube
PROJECT Matagorda Bay ■ 3" □ 6"
LOCATION N = 13,359648.33, E = 2,821518.93
ELEVATION OF HOLE
MANUFACTURER'S DESIGNATION OF DRILL RIG CFD - Hydrulic Rig
GROUNDWATER: DEPTH * ft., ELEV. ____ ft., at end of Drilling
WEATHER Sunny & Windy
DRILLER Dempsey Gearen LOGGER Iraj Mostamand

DEPTH, FEET	SAMPLE	SAMPLE NO.	PEN./TORVANE SPT.-BLOW COUNT	COLOR	MATERIAL TYPE	CONSISTENCY	SECONDARY CONSTITUENTS	STRUCTURAL FEATURES AND COMMENTS
mudline 0	J	1	0.00	Gray	clay	V.soft	Sand	* 7'-6" of water -w/silt & Shell Fragment
	X	2	2 2 2	Gray	Sand	loose	silt	
5	X	3	2 2 1	Gray	Clay	soft	silt	-w/sand sms
	J	4		Gray	Silt	loose	clay	-w/Sa sms
	X	5	2 2 2	Gray	Silt	loose	Clay	-w/Sa sms
10	X	6	2 3 2	Gray	Silt	loose	Sand	-w/clay sms
	X	7	3 5 7	Gray	Sand	M.Dense	silt	
15								
20								J: Jar sample
25								
30								
35								

GEOTEST ENGINEERING INC