U.S. ARMY CORPS OF ENGINEERS

BORING NO. 03-01 DATE: BEGIN 2-18-03 PAGE 1 / 1
JOB NO. 1140127285 COMPLETE 2-18-03 Thin Walled Tube
PROJECT Matagorda Bay ■ 3" □ 6"
LOCATION N=13,405,510. , E=2,862,927.39
ELEVATION OF HOLE
MANUFACTURER'S DESIGNATION OF DRILL RIG CFD - Hydrulic Rig
GROUNDWATER: DEPTH 4 ft., ELEV. ____ ft., at end of Drilling
WEATHER Cloudy & windy
DRILLER Dempsey Georen LOGGER Iraj Mostamand

mud line

DEPTH, FEET	SAMPLE	SAMPLE NO.	PEN./TORVANE SPT.-BLOW COUNT	COLOR	MATERIAL TYPE	CONSIS-TENCY	SECONDARY CONSTITUENTS	STRUCTURAL FEATURES AND COMMENTS
0	J	1	0.00	Gray	Clay	V.soft	Silt	*1-3" of water -w/Sand sms 0-6'
	J	2	0.00	Gray	Clay	V.soft	Silt	Sample Bulge on extrusion 0-6'
5	J	3	0.25	Gray	Clay	Soft	Silt	
	X	4	2 3 4	Brown	Silt	Loose	Sand	
10	X	5	5 8 9	Brown	Sand	M.Dense	Silt	
15	X	6	7 11 15	Brown	Sand	M.Dense	Silt	
20								
25								
30								
35								