U.S. ARMY CORPS OF ENGINEERS

BORING NO. 03-04 DATE: BEGIN 2-18-03 PAGE 1 / 1
JOB NO. 1140127285 COMPLETE 2-18-03 Thin Walled Tube
PROJECT Matagorda Bay ■ 3" ☐ 6"
LOCATION N=13,404,570.19, E=2,862,148.39
ELEVATION OF HOLE
MANUFACTURER'S DESIGNATION OF DRILL RIG CFD - Hydrulic Rig
GROUNDWATER: DEPTH * ft., ELEV. ____ ft., at end of Drilling
WEATHER clear & windy
DRILLER Dempsey Georen LOGGER Iraj Mostamand

mudline

DEPTH, FEET	SAMPLE	SAMPLE NO.	PEN./TORVANE SPT.-BLOW COUNT	COLOR	MATERIAL TYPE	CONSIS-TENCY	SECONDARY CONSTITUENTS	STRUCTURAL FEATURES AND COMMENTS
0	J	1		Gray	Silt	V. loose	Sand	* 4'-2" of water
		2	2.00	Yellowish Brown & Gray	Clay	V. stiff	Silt	
5		3	1.25	Yellowish Brown & Gray	Clay	V. stiff	Silt	— w/silt layer
	X	4	3 4 6	Brown	Sand	M. Dense	Silt	
10	X	5	3 5 7	Brown	Sand	M. Dense	Silt	
15	X	6	5a 11	Brown	Sand	M. Dense	Silt	
20								
25								
30								
35								

GEOTEST ENGINEERING, INC