U.S. ARMY CORPS OF ENGINEERS

BORING NO. 03-07 DATE: BEGIN 3-12-03 PAGE 1 / 1
JOB NO. 1140127285 COMPLETE 3-12-03 Thin Walled Tube
PROJECT Matagorda Bay ■ 3" □ 6"
LOCATION N = 13,365,857.27, E = 2,796,322.85
ELEVATION OF HOLE
MANUFACTURER'S DESIGNATION OF DRILL RIG CFD - Hydrulic Rig
GROUNDWATER: DEPTH * ft., ELEV. ____ ft., at end of Drilling
WEATHER Cloudy
DRILLER Dempsey Georen LOGGER Iraj Mostamand

DEPTH, FEET	SAMPLE	SAMPLE NO.	PEN./TORVANE SPT.-BLOW COUNT	COLOR	MATERIAL TYPE	CONSIS-TENCY	SECONDARY CONSTITUENTS	STRUCTURAL FEATURES AND COMMENTS
mud line 0	X	1	2 2 3	Gray	Sand	loose	silt	* 5' of Water -w/shell Fragments
5	X	2	3 3 4	Gray	Sand	loose	silt	
10	X	3	3 5 6	Gray	Sand	M. Dense	silt	
15	X	4	5 7 9	Yellowish Brown	Sand	M. Dense	silt	
20								
25								
30								
35								

GEOTEST ENGINEERING, INC.