SUMMARY OF LABORATORY TESTS

Project No. 08.18.920

Client: United States Army Corps of Engineers

Project: Galveston Channel and San Jacinto PA
Contract No. DACW64-03-D-0008, Task Order No. 0080

Boring No.	Sample No.	Depth (ft)	Torvane Shear Test (tsf)	Soil Description	USCS	Water Content (%)	Dry Density (pcf)	Liquid Limit	Plastic Limit	Plast. Index	Finer than #200 Sieve (%)	Uc/UU. Compr. (tsf)	Failure Strain (%)	Conf. Pres. (psi)	Failure Type
07-199															
	1	0-1		Gray FAT CLAY	CH										
	2	1-2		Gray FAT CLAY	CH	63.4		97	31	66	88.8				
	3	2-3		Gray and tan FAT CLAY	CH										
	4	3-4		Gray FAT CLAY	CH	64.2		111	28	83	97.6				
	5	4-5		Gray and tan FAT CLAY	CH										
	6	5-6		Tan and gray FAT CLAY	CH	64.5		107	32	75	97.4				
07-200															
	1	0-1		Tan and gray FAT CLAY	CH										
	2	1-2		Gray and tan FAT CLAY	CH	98.2		120	30	90	96.9				
	3	2-3		Tan and gray FAT CLAY	CH										
	4	3-4		Gray and tan FAT CLAY	CH	117.3		118	28	90	95.7				
	5	4-5		Gray and tan FAT CLAY	CH										
	6	5-6		Gray FAT CLAY	CH	74.4		110	31	79	98.0				
07-201															
	1	0-1		Gray FAT CLAY	CH										
	2	1-2		Gray and tan FAT CLAY	CH	113.2		115	30	85	98.2				
	3	2-3		Dark gray and gray FAT CLAY	CH										
	4	3-4		Dark gray and gray FAT CLAY	CH	123.8		121	31	90	96.2				
	5	4-5		Gray FAT CLAY	CH										
	6	5-6		Gray FAT CLAY	CH	64.4		103	32	71	98.9				
07-202															
	1	0-1		Gray and tan FAT CLAY	CH										
	2	1-2		Gray and tan FAT CLAY	CH	66.6		92	26	66	93.6				
	3	2-3		Tan and gray FAT CLAY	CH										
	4	3-4		Gray and tan FAT CLAY	CH	96.9		105	30	75	96.5				
	5	4-5		Gray and tan FAT CLAY	CH										
	6	5-6		Dark gray and gray FAT CLAY	CH	115.1		115	32	83	97.6				
07-203															
	1	0-2		Gray SILTY SAND	SM						29.5				
	2	2-4		Gray SANDY FAT CLAY	CH	26.2	80.0	77	24	53	65.6	0.33	5.1		Vertical shear
	3	4-6		Dark gray FAT CLAY	CH	66.2									
	4	6-8		Gray and tan FAT CLAY with SAND	CH	36.6	73.7					0.20	7.6		Bulge
	5	8-10		Gray FAT CLAY with SAND	CH	40.3	75.8	81	24	57	75.2				
	6	10-11.5		Tan and gray SILTY SAND	SM						19.5				
	7	12-14		Gray FAT CLAY	CH	55.1	64.0								
	8	14-15.5		Gray SILTY SAND	SM						15.2				

Our letters and reports are for the exclusive use of the CLIENT. This document shall not be reproduced, except in full, without our prior written approval.

Hole No. 07-200

BORING LOG	DISTRICT	INSTALLATION	SHEET 1 OF 1 SHEETS

1. PROJECT Galveston Channel and San Jacinto PA	7. ELEVATION OF HOLE
2. LOCATION (Coordinates or Station) N=13689354 E=3318788	8. DATUM FOR ELEVATION
3. DRILLING AGENCY Dempsey (Geotest Engineering, Inc.)	9. ELEVATION OF GROUNDWATER TOD: 24-HR:
4. LABORATORY TESTING AGENCY Tolunay-Wong Engineers, Inc.	10. DRILLING DATE and TIME STARTED: 4/22/08 COMPLETED: 4/22/08
5. DEPTH OF WATER TOD: 24-HR:	11. CLASSIFICATION REFERENCE
6. DEPTH OF HOLE 6 ft	12. ENGINEER

DEPTH (ft)	ELEVATION (ft)	GRAPHIC LOG	MATERIAL DESCRIPTION	SAMPLE TYPE	NUMBER	RECOVERY (%)	SPT (N)	PENETROMETER (tsf)	DRY UNIT WT. (pcf)	MOISTURE CONTENT (%)	LIQUID LIMIT	PLASTIC LIMIT	PLASTICITY INDEX	FINES CONTENT (% <200)
			FAT CLAY(CH), gray							98.2	120	30	90	96.9
										117.3	118	28	90	95.7
5										74.4	110	31	79	98
10														
15														
20														
25														
30														

SWG 1836 BOR 08.18.920.GPJ TOLUNAY-WONG ENGINEERS.GDT 11/10/08

ENG FORM: SWG 1836 BOR