FIELD BORING LOG

PROJECT NO: 03-859-034

PROJECT NAME: Colorado River To MaJagorda Bay

CLIENT:

DRILL CONTRACTOR: TRI

BORING NO: 05-32

DATE: 6-14-05

TECHNICIAN: M. Ko

DRILL EQUIPMENT: Barge

WATER LEVEL DATA:

TIME (MIN)	T.O.W. (FT)	T.O.	TIME
5			
10			
15			
E.O.D.			
24 HOURS			

FREE WATER DEPTH: —

METHOD OF ADVANCE:

AUGER ____ TO ____

WASH 0 TO 15.'

TIME BORING BEGAN: 4:26

TIME BORING END: 4:45

5.3' of H2O @ 4:25

DEPTH(FT)	SAMPLE SYMBOL	CORE(C) JAR(J) BAG (B)	HAND PENETROMETER READING/ BLOW COUNT	RECOVERY IN INCHES	CONSISTENCY	COLOR	MINOR MATERIAL	MAJOR MATERIAL	CHARACTERISTICS OR MODIFICATIONS	Sample#
	X	J	WOR		V/SOFT	Brown		Clay	Sand & Shell @ Top	1
		C	.025	16"	"	"	Silty	"		2
5		C	.025	16"	"	"	"	"		3
		C	.050	16"	"	Gry	Sandy	Clay	Shell	4
10		C	3.0	14"	SOFT	Gry	"	"	V/SOFT @ Top	5
		C	2.25	8"	SOFT	Tan & Gry		Clay		6
		C	4.5+	16"	Very SOFT Hard	"	Sandy	"	Sand Pockets	7
15		C	2.5	3.0	Very SOFT	Tan	"	"	" "	8

TD=15'

X=2873305

y=13408395