FIELD BORING LOG

PROJECT NO: 03-859-004
PROJECT NAME: Peggy Lake
CLIENT: Corps of Engineers
DRILL CONTRACTOR: Triangle Res.

BORING NO: 04-75
DATE: 2-17-04
TECHNICIAN: Gary S.
DRILL EQUIPMENT: Buggy

WATER LEVEL DATA:

TIME (MIN)	T.O.W. (FT)	T.O.	TIME
5	wet @ caving in @		2'-4'
10			
15			
E.O.D.			
24 HOURS			

FREE WATER DEPTH:
METHOD OF ADVANCE:
AUGER 0 TO 4'
WASH 4' TO 20'
TIME BORING BEGAN: 9:55
TIME BORING END: 11:04

DEPTH(FT)	SAMPLE SYMBOL	CORE(C) JAR(J) BAG (B)	HAND PENETROMETER READING/ BLOW COUNT	RECOVERY IN INCHES	CONSISTENCY	COLOR	MINOR MATERIAL	MAJOR MATERIAL	CHARACTERISTICS OR MODIFICATIONS	
	X	B	0/0/2		VLO	Ta/Gr		Sa	Fill	9:55am
	X	B	0/18"		VLO	Ta/Gr		Sa	Fill	10:16am
5		C	.25	12"	VSO	Dgr/Bl/Ta		CL	Fill	10:28am
		C	.25	12"	VSO	Gr/Ta		CL	Fill	10:32am
		C	.25	12"	VSO	Gr/Ta		CL	Fill	10:36am
10		C	.25	12"	VSO	Gr		CL	Fill	10:41am
		C	.25	12"	VSO	Gr/Bl		CL	Fill	10:45am
15		C	.25 #0	12"	VSO	Dgr/Bl		CL	Fill	10:51am
		C	.25	12"	VSO	Dgr/Bl		CL	Fill	10:55am
		C	.25	12"	VSO	Gr		CL	Fill	11:01am
20					TD @ 20'					

Note: Driller set casing @ 0-4' but had to set up wet due to hole squeezing off @ 4½-5' & water