FIELD BORING LOG

PROJECT NO: 03-859-004
PROJECT NAME: Peggy Lake
CLIENT: Corps of Engineers
DRILL CONTRACTOR: Triangle Res.

BORING NO: 04-78
DATE: 2-16-04
TECHNICIAN: Gary S.
DRILL EQUIPMENT: Buggy

WATER LEVEL DATA:

TIME (MIN)	T.O.W. (FT)	T.O.	TIME
5	driller set up wet @		
10	4' due to hole squeezing		
15	off		
E.O.D.			
24 HOURS			

FREE WATER DEPTH:
METHOD OF ADVANCE:
AUGER 0 TO 4'
WASH 4' TO 20'
TIME BORING BEGAN: 3:59
TIME BORING END: 4:41

DEPTH(FT)	SAMPLE SYMBOL	CORE(C) JAR(J) BAG (B)	HAND PENETROMETER READING/ BLOW COUNT	RECOVERY IN INCHES	CONSISTENCY	COLOR	MINOR MATERIAL	MAJOR MATERIAL	CHARACTERISTICS OR MODIFICATIONS
	X	B	1/2/4		Lo	Tn/Gr		Sa	3:59pm
		C	No Recovery						Hand driller move up & push Cal. sampler & still No Recovery 2'-4'
5		C	.25	7"	VSO	Tn		CL	SLS 4:08pm
		C	.25	10"	VSO	Tn/Gr		CL	4:11pm
		C	.25	12"	VSO	Dgr		CL	4:15pm
10		C	.25	12"	VSO	Dgr		CL	4:19pm
		C	No Recovery						No recovery in tube or Cal. sample (tried both)
15		C	.25	12"	VSO	Dgr		CL	4:27pm
		C	.25	12"	VSO	Dgr		CL	4:33pm
20		C	~~.20~~ .25	12"	VSO	Dgr/Tn		CL	4:41
					TD @ 20'				