FIELD BORING LOG

PROJECT NO: 03-859-004
PROJECT NAME: Peggy Lake
CLIENT: Corps of Engineers
DRILL CONTRACTOR: Triangle Rec.

BORING NO: 04-80
DATE: 2-16-04
TECHNICIAN: Gary S.
DRILL EQUIPMENT: Buggy

WATER LEVEL DATA:

TIME (MIN)	T.O.W. (FT)	T.O.	TIME
5	driller had to set up b/c		
10	hole squeezing off @ 2'		
15			
E.O.D.			
24 HOURS			

FREE WATER DEPTH:
METHOD OF ADVANCE:
AUGER 0 TO 2'
WASH 2' TO 20'
TIME BORING BEGAN: 11:37am
TIME BORING END: 12:26pm

DEPTH(FT)	SAMPLE SYMBOL	CORE(C) JAR(J) BAG (B)	HAND PENETROMETER READING/ BLOW COUNT	RECOVERY IN INCHES	CONSISTENCY	COLOR	MINOR MATERIAL	MAJOR MATERIAL	CHARACTERISTICS OR MODIFICATIONS
		C				Tn/Gr		Sa	Fill 11:38am
	X	B	0/18"		VLO	Gr		Sa	w/Clay pockets Fill 11:41am
5	X	B	0/18"		VLO	Gr	Sa	CL	Fill odor 11:45am
	X	B	0/18"		VLO	Gr	Sa	CL	Fill odor 11:50am
		C	.25	11½"	VSO	Gr		CL	Fill odor 11:57am
10		C	.25	12"	VSO	Gr/Bl		CL	Fill odor 12:01pm
		C	.25	11½"	VSO	Gr/Bl		CL	Fill odor 12:10pm
15		C	.25	12"	VSO	Gr/Bl		CL	Fill odor 12:14pm
		C	.25	12"	VSO	Gr		CL	Fill odor 12:17pm
		C	.25	12"	VSO	Gr/Br		CL	Fill odor 12:25pm
20					TD	@ 20'			