FIELD BORING LOG

PROJECT NO: 03-859-004
PROJECT NAME: Peggy Lake
CLIENT: Corps of Engineers
DRILL CONTRACTOR: Triangle Res.

BORING NO: 04-81
DATE: 2-17-04
TECHNICIAN: Gary S.
DRILL EQUIPMENT: Buggy

WATER LEVEL DATA:

TIME (MIN)	T.O.W. (FT)	T.O.	TIME
5	wet & caving in @ 2'-4'		
10			
15			
E.O.D.			
24 HOURS			

FREE WATER DEPTH:
METHOD OF ADVANCE:
AUGER 0 TO 4'
WASH 4' TO 20'
TIME BORING BEGAN: 11:15
TIME BORING END: 12:11

DEPTH(FT)	SAMPLE SYMBOL	CORE(C) JAR(J) BAG (B)	HAND PENETROMETER READING/ BLOW COUNT	RECOVERY IN INCHES	CONSISTENCY	COLOR	MINOR MATERIAL	MAJOR MATERIAL	CHARACTERISTICS OR MODIFICATIONS	
	X	B	2/4/4		LO	Tan/Gr		Sa	Fill	11:15am
	X	B	5/3/1		VLO	Gr		Sa	Fill	11:21am
5		C	.25	12"	VSO	Dgr/Gr		CL	Fill	11:30am
		C	.25	12"	VSO	Dgr/Bl		CL	Fill	11:35am
		C	.25	12"	VSO	Dgr/Bl		CL	Fill	11:39am
10		C	.25	12"	VSO	Dgr/Bl		CL	Fill	11:44am
		C	.25	10"	VSO	Dgr/Bl		CL	Fill	11:51am
15		C	.25	10"	VSO	Dgr/Bl		CL	Fill	11:56am
		C	.25	12"	VSO	Dgr/Bl		CL	Fill	12:02pm
20		C	.25	12"	VSO	Gr/Tn		CL	Fill	12:09pm
					TD @ 20'					

Note: Driller had to set up wet @ 4' b/c hole squeezing off, casing was not helping