FIELD BORING LOG

PROJECT NO: 03-859-004
BORING NO: 04-84
PROJECT NAME: Peggy Lake
DATE: 2-17-04
CLIENT: Corps of Engineers
TECHNICIAN: Gary S.
DRILL CONTRACTOR: Triangle Res.
DRILL EQUIPMENT: Buggy

WATER LEVEL DATA:

TIME (MIN)	T.O.W. (FT)	T.O.	TIME
5	wet & caving in @ 2'-4'		
10			
15			
E.O.D.			
24 HOURS			

FREE WATER DEPTH:
METHOD OF ADVANCE:
AUGER 0 TO 4'
WASH 4' TO 20'
TIME BORING BEGAN: 3:05
TIME BORING END: ~~3:20~~ 4:17

DEPTH(FT)	SAMPLE SYMBOL	CORE(C) JAR(J) BAG (B)	HAND PENETROMETER READING/ BLOW COUNT	RECOVERY IN INCHES	CONSISTENCY	COLOR	MINOR MATERIAL	MAJOR MATERIAL	CHARACTERISTICS OR MODIFICATIONS	
	X	B	1/18"		VLO	Tn		Sn	Fill	3:05
	X	B	0/18"		VLO	Gr	Sn	CL	Fill	3:20
5		C	.25	10"	VSO	Gr/Tn		CL	Fill	3:31
		C	.25	10"	VSO	Dgr/Bl		CL	Fill	3:36
		C	.25	12"	VSO	Dgr/Bl		CL	Fill	3:41
10		C	.25	12"	VSO	Dgr/Bl		CL	Fill	3:50
		C	.25	12"	VSO	Gr/Dgr/Bl		CL	Fill	3:56
15		C	.25	12"	VSO	Dgr/Bl		CL	Fill	4:03
		C	.25	12"	VSO	Dgr/Bl		CL	Fill	4:10
		C	.25	12"	VSO	Gr/Tn		CL	Fill	4:16
20					TD @ 20'				Driller set up wet @ 4' due to hole squeezing off @ 4'	