FIELD BORING LOG

PROJECT NO: 03-859-004

PROJECT NAME: Peggy Lake

CLIENT: Corps of Engineers

DRILL CONTRACTOR: Triangle Res.

BORING NO: 04-88

DATE: 2-18-04

TECHNICIAN: Gary S.

DRILL EQUIPMENT: Buggy

WATER LEVEL DATA:

TIME (MIN)	T.O.W. (FT)	T.O.	TIME
5	water @ 3', set casing & sand came		
10	up into casing to 1.3		
15			
E.O.D.			
24 HOURS			

FREE WATER DEPTH:

METHOD OF ADVANCE:
AUGER 0 TO 4'
WASH 4' TO 20

TIME BORING BEGAN: 2:07

TIME BORING END: 2:52

DEPTH(FT)	SAMPLE SYMBOL	CORE(C) JAR(J) BAG (B)	HAND PENETROMETER READING/ BLOW COUNT	RECOVERY IN INCHES	CONSISTENCY	COLOR	MINOR MATERIAL	MAJOR MATERIAL	CHARACTERISTICS OR MODIFICATIONS	
	X	J	1/1/1		VLO	Tn		Sn	Fill wet	2:07
						Gr		CL		
	X	J	0/18"		VLO	Gr/Tn		CL	Fill wet	2:14
								Sn		
5	X	J	0/18"		VLO	Tn/Gr		Sn	Fill wet	2:18
							Sn	CL		
		C	.25	12"	VSO	Dgr/Gr		CL	Fill	2:21
		C	.25	12"	VSO	Dgr/Gr		CL	Fill	2:26
10		C	.25	9"	VSO	Gr/Lgr		CL	Fill	2:30
		C	.25	11"	VSO	Dgr/Gr		CL	Fill	2:34
15		C	.25	12"	VSO	Dgr/Gr		CL	Fill	2:39
		C	.25	12"	VSO	Dgr		CL	Fill	2:44
		C	.25	12"	VSO	Dgr		CL	Fill	2:50
20										
					TD @ 20'					