FIELD BORING LOG

PROJECT NO: 03-859-004
BORING NO: 04-84
PROJECT NAME: Peggy Lake
DATE: 2-18-04
CLIENT: Corps of Engineers
TECHNICIAN: Gary S.
DRILL CONTRACTOR: Triangle Res.
DRILL EQUIPMENT: Buggy

WATER LEVEL DATA:

TIME (MIN)	T.O.W. (FT)	T.O.	TIME
5	Damp	2.8	4:30
10			
15			
E.O.D.			
24 HOURS			

FREE WATER DEPTH: 4'-6
METHOD OF ADVANCE:
AUGER 0 TO 6'
WASH 6' TO 20'
TIME BORING BEGAN: 4:16
TIME BORING END: 5:10

DEPTH(FT)	SAMPLE SYMBOL	CORE(C) JAR(J) BAG (B)	HAND PENETROMETER READING/ BLOW COUNT	RECOVERY IN INCHES	CONSISTENCY	COLOR	MINOR MATERIAL	MAJOR MATERIAL	CHARACTERISTICS OR MODIFICATIONS	
	X	J	1/1/1		vlo	Ta		Sa	Fill	4:16
	X	J	3/4/3		Lo	Ta		Sa	Fill	4:21
5	X	J	0/18"		vlo	Ta/Gr		Sa	Fill, water	4:25
	X	J	0/18"		vlo	Gr		Sa	Fill	4:31
		C	.25	11"	vso	Gr/Ta		CL	sand pockets, Fill	4:40
10										
		C	No Recovery in thin wall shelby tube or California sampler							
	X	J	3/3/3		Lo	Gr		Sa		4:52
15		C	.25	10"	vso	Gr/Br		Sa	Fill	4:59
							Sa	CL		
	X	J	0/18" No Recovery in split spoon or California sampler, split spoon fell 18" by weight of hammer					Sa		
	X	J	6/6/3		Lo	Gr/Br		Sa		5:10
20								CL		
					TD @ 20'					