FIELD BORING LOG

PROJECT NO: 03-859-004
PROJECT NAME: Peggy Lake
CLIENT: Corps of Engineers
DRILL CONTRACTOR: Triangle Rec.

BORING NO: 04-103
DATE: 3-1-04
TECHNICIAN: Gary S.
DRILL EQUIPMENT: Buggy

WATER LEVEL DATA:

TIME (MIN)	T.O.W. (FT)	T.O.	TIME
5	2.1	2.5	11:14
10	1.5	2.0	11:19
15	.9	1.1	11:24
E.O.D.	Top of hole	1.9	3:02
24 HOURS			

FREE WATER DEPTH: 2'-4'
METHOD OF ADVANCE:
AUGER 0 TO 4'
WASH 4' TO 20'
TIME BORING BEGAN: 11:02
TIME BORING END: 11:56

DEPTH(FT)	SAMPLE SYMBOL	CORE(C) JAR(J) BAG (B)	HAND PENETROMETER READING/ BLOW COUNT	RECOVERY IN INCHES	CONSISTENCY	COLOR	MINOR MATERIAL	MAJOR MATERIAL	CHARACTERISTICS OR MODIFICATIONS	
	X	J	0/18"		VLO	Dgr/Br	Sa	CL	Fill	11:05
	X	J	0/18"		VLO	Dgr		CL	Fill	11:09
5		C	.25 .6	12"	VSO Sa	Dgr/Dl Br/Tn		CL	Fill	11:12
		C	.75 .25	12"	Fi VSO	Br/Tn		CL Sa	Fill	11:30
	X	J	4/4/4		Lo	Br		Sa	Fill	11:34
10	X	J	0/18"		VLO	Br		CL	Fill	11:38
		C	.25	12"	VSO	Dgr/Br		CL	Fill	11:41
15		C	.25	12"	VSO	Dgr/Dl		CL	Fill	11:45
		C	.25	12"	VSO	Dgr/Br		CL Sa	Fill	11:51
20	X	J	6/7/8		MDE	Br		Sa	Fill	11:56

TD @ 20'