FIELD BORING LOG

PROJECT NO: 03-859-004
PROJECT NAME: Peggy Lake
CLIENT: Corps of Engineers
DRILL CONTRACTOR: Triangle Rec.

BORING NO: 04-104
DATE: 3-1-04
TECHNICIAN: Gary S.
DRILL EQUIPMENT: Buggy

WATER LEVEL DATA:

TIME (MIN)	T.O.W. (FT)	T.O.	TIME
5	2.9	3.2	12:17
10	.6	1.0	12:22
15	.5	.9	12:27
E.O.D. Top	of hole	1.2	3:15
24 HOURS			

FREE WATER DEPTH: 2'-4
METHOD OF ADVANCE:
AUGER 0 TO 4'
WASH 4' TO 20'
TIME BORING BEGAN: 12:07
TIME BORING END: 1:01

DEPTH(FT)	SAMPLE SYMBOL	CORE(C) JAR(J) BAG (B)	HAND PENETROMETER READING/ BLOW COUNT	RECOVERY IN INCHES	CONSISTENCY	COLOR	MINOR MATERIAL	MAJOR MATERIAL	CHARACTERISTICS OR MODIFICATIONS	
	X	J	0/18"		VLO	Tan/Gr		Sa	Fill	12:09
	X	J	0/18"		VLO	Gr/Dgr	Sa	CL	Fill	12:12
5		C	.25	12"	VSO	Dgr/Bl		CL	Fill	12:31
		C	.25	11"	VSO	Gr/Tan		CL	Fill	12:35
		C	.25	12"	VSO	Dgr/Tan		CL	Fill	12:40
10	X	J	0/18"		VLO	Dgr/Gr	Sa	Sa CL	Fill	12:44
		C	.25	12"	VSO	Dgr/Bl		CL	Fill	12:48
15		C	.25	12"	VSO	Dgr/Bl		CL	Fill	12:53
		C	.25	12"	VSO	Dgr/Bl		CL Sa	Fill	12:57
20	X	J	6/8/6		MDE	Gr		Sa	Fill	1:01

TD @ 20'