FIELD BORING LOG

PROJECT NO: 03-859-004
PROJECT NAME: Peggy Lake
CLIENT: Corps of Engineers
DRILL CONTRACTOR: Triangle Res.

BORING NO: 04-105
DATE: 2-27-04
TECHNICIAN: Gary S.
DRILL EQUIPMENT: Buggy

WATER LEVEL DATA:

TIME (MIN)	T.O.W. (FT)	T.O.	TIME
5	1.4	2.8	12:35
10	1.0	2.3	12:40
15	.5	1.2	12:45
E.O.D.			
24 HOURS			

FREE WATER DEPTH: 2'-4'
METHOD OF ADVANCE:
AUGER 0 TO 4'
WASH 4' TO 20'
TIME BORING BEGAN: 12:25
TIME BORING END: 3:41

DEPTH(FT)	SAMPLE SYMBOL	CORE(C) JAR(J) BAG (B)	HAND PENETROMETER READING/ BLOW COUNT	RECOVERY IN INCHES	CONSISTENCY	COLOR	MINOR MATERIAL	MAJOR MATERIAL	CHARACTERISTICS OR MODIFICATIONS	
	X	J	1/1/3		VLO	Tn		Sa	Fill	12:27
	X	J	2/2/2		VLO	Tn		Sa	mat	12:30
5	X	J	3/5/1		Lo	Gr		Sa	Fill	3:05
	X	J	1/1/1		VLO	Gr		Sa	Fill, w/clay	3:09
	X	J	1/1/1		VLO	Gr		CL	Fill	3:14
10		C	.25	12"	VSO	Dgr/Gr/Tn		CL	Fill	3:17
		C	0/0/1/12"		VLO	Gr		CL	No recovery in shelby tube, hammered split spoon Fill, w/sand	3:24
15		C	.25	12"	VSO	Dgr		CL	Fill	3:29
		C	.25	12"	VSO	Dgr/Bl		CL	Fill	3:35
		C	.25	12"	VSO	Dgr/Bl		CL	Fill	3:41
20					TD @ 20'				Note: driller had to leave to get another piece of casing	