FIELD BORING LOG

PROJECT NO: 03-859-004
PROJECT NAME: Peggy Lake
CLIENT: Corps of Engineers
DRILL CONTRACTOR: Triangle Rec.

BORING NO: 04-106
DATE: 2-27-04
TECHNICIAN: Gary S.
DRILL EQUIPMENT: Buggy

WATER LEVEL DATA:

TIME (MIN)	T.O.W. (FT)	T.O.	TIME
5	.8	2.0	11:13
10	.6	1.5	11:18
15	.6	1.5	11:23
E.O.D.			
24 HOURS			

FREE WATER DEPTH: 2'-4'
METHOD OF ADVANCE:
AUGER 0 TO 4'
WASH 4' TO 20'
TIME BORING BEGAN: 11:03
TIME BORING END: 11:51

DEPTH(FT)	SAMPLE SYMBOL	CORE(C) JAR(J) BAG (B)	HAND PENETROMETER READING/ BLOW COUNT	RECOVERY IN INCHES	CONSISTENCY	COLOR	MINOR MATERIAL	MAJOR MATERIAL	CHARACTERISTICS OR MODIFICATIONS	
	X	J	1/12"/1		VLO	Tan/Gr		Sn	/Clay, Fill	11:05
	X	J	1/18"		VLO	Gr		Sn	wet, Fill	11:08
5		C	.25	12"	VSO	Gr/Br/Bl		CL	Fill	11:26
		C	No recovery in shelby tube or split spoon							
		C	.25	12"	VSO	Br/Bl		CL Sn	Fill	11:34
10		C	0/18"		VSO	Gr/Br		CL	No recovery in shelby tube, the split spoon fell 18" by weight of hammer Fill, 11:37	
		C	.25	11"	VSO	Br/Gr		CL	Fill	11:40
15		C	.25	12"	VSO	Br/Bl		CL	Fill	11:43
		C	.25	12"	VSO	Br/Bl		CL	Fill	11:46
20		C	.25	12"	VSO	Br/Bl		CL	Fill	11:51
					TD @ 20'					