FIELD BORING LOG

PROJECT NO: 03-859-004
PROJECT NAME: Peggy Lake
CLIENT: Corps of Engineers
DRILL CONTRACTOR: Triangle Rec.

BORING NO: 04-109
DATE: 2-27-04
TECHNICIAN: Gary S.
DRILL EQUIPMENT: Buggy

WATER LEVEL DATA:

TIME (MIN)	T.O.W. (FT)	T.O.	TIME
5	1.4	1.6	8:05
10	.8	1.1	8:10
15	.7	1.1	8:15
E.O.D.			
24 HOURS			

FREE WATER DEPTH: 2'-4'

METHOD OF ADVANCE:
AUGER 0 TO 4'
WASH TO
TIME BORING BEGAN: 7:51
TIME BORING END: 8:45

DEPTH(FT)	SAMPLE SYMBOL	CORE(C) JAR(J) BAG (B)	HAND PENETROMETER READING/ BLOW COUNT	RECOVERY IN INCHES	CONSISTENCY	COLOR	MINOR MATERIAL	MAJOR MATERIAL	CHARACTERISTICS OR MODIFICATIONS
	X	J	4/1/1		VLO	Tn		Sn	F:11 7:54
						Dgr	Sn	CL	
	X	J	1/1/1		VLO	Dgr	Sn	CL	F:11 8:00
						Gr		Sn	
5	X	J	1/12"/1		VLO	Dgr		Sn	F:11 8:19
							Sn	CL	
	X	J	0/6"/1/12"		VLO	Dgr		Sn	F:11 8:23
						Gr		CL	
		C	.25	12"	VSO	Dgr		CL	F:11 8:25
10						Gr		Sn	
	X	J	0/18		VLO	Gr		Sn	F:11 8:29
						Dgr		CL	
		C	1/12"/1		VLO	Dgr		CL	No recovery in shelby tube, hammered split spoon 8:34 F:11
15		C	.25	12"	VSO	Dgr/Bl		CL	F:11 8:38
		C	.25	12"	VSO	Dgr/Bl		CL	F:11 8:42
		C	.25	12"	VSO	Dgr/Bl		CL	F:11 8:46
20									
					TD @ 20'				