FIELD BORING LOG

PROJECT NO: 03-859-004
PROJECT NAME: Peggy Lake
CLIENT: Corps of Engineers
DRILL CONTRACTOR: Triangle Rec.

BORING NO: 04-111
DATE: 2-26-04
TECHNICIAN: Gary S.
DRILL EQUIPMENT: Buggy

WATER LEVEL DATA:

TIME (MIN)	T.O.W. (FT)	T.O.	TIME
5	1.5	1.6	3:25
10	.8	1.0	3:30
15			
E.O.D.			
24 HOURS			

FREE WATER DEPTH: 0-2'
METHOD OF ADVANCE:
AUGER 0 TO 2'
WASH 2' TO 20'
TIME BORING BEGAN: 3:20
TIME BORING END: 4:19

DEPTH(FT)	SAMPLE SYMBOL	CORE(C) JAR(J) BAG (B)	HAND PENETROMETER READING/ BLOW COUNT	RECOVERY IN INCHES	CONSISTENCY	COLOR	MINOR MATERIAL	MAJOR MATERIAL	CHARACTERISTICS OR MODIFICATIONS
	X	J	1/2/3		lo	Ta		Sa	Fill 3:20
	X	J	1/4/6		MDF	Gr		Sa	Fill 3:36
5	X	J	5/5/1		lo	Gr		Sa	Fill 3:40
	X	J	1/18"		vLO	Gr / Gr		Sa / CL	Fill 3:44
		C	.25	12"	VSO	Gr/Bgr		CL / Sa	Fill 3:54
10	X	J	5/5/5		lo	Gr		Sa	Fill 3:59
		C	0/18"		vLO	Gr/Bgr		CL / Sa	No recovery in shelby tube, Split spoon fell 18" by weight of hammer Fill 4:07
15	X	J	0/18"		vLO	Bgr/Bl		Sa / CL	Fill split spoon fell 18" by weight of hammer 4:12
		C	.25	12"	VSO	Bgr/Bl		CL	Fill 4:18
20		C	.25	12"	VSO	Bgr/Bl		CL	Fill 4:21
					TD @ 20'				