FIELD BORING LOG

PROJECT NO: 03-859-004
PROJECT NAME: Peggy Lake
CLIENT: Corps of Engineers
DRILL CONTRACTOR: Triangle Rec.

BORING NO: 04-113
DATE: 2-25-04
TECHNICIAN: Gary S.
DRILL EQUIPMENT: Buggy

WATER LEVEL DATA:

TIME (MIN)	T.O.W. (FT)	T.O.	TIME
5	.7	1.0	10:52
10	.5	.8	10:57
15	.3	.4	11:02
E.O.D.			
24 HOURS			

FREE WATER DEPTH: water @ 2'-4'
METHOD OF ADVANCE:
AUGER 0 TO 4'
WASH 4' TO 20'
TIME BORING BEGAN: 10:40
TIME BORING END: 11:48

DEPTH(FT)	SAMPLE SYMBOL	CORE(C) JAR(J) BAG (B)	HAND PENETROMETER READING/ BLOW COUNT	RECOVERY IN INCHES	CONSISTENCY	COLOR	MINOR MATERIAL	MAJOR MATERIAL	CHARACTERISTICS OR MODIFICATIONS
	X	J	1/2/2		vlo	Ta/Gr		Sa	wet Fill 10:42
	X	J	1/12"/1/6"		vlo	Gr		Sa	Fill, wet 10:47
5	X	J	3/6/7		MDE	Ta/Gr		Sa	Fill, small clay layer 11:07
	X	J	0/18"		vlo	Gr		Sa	Fill, split spoon fell 18" by weight of hammer 11:10
	X	J	0/18"		vlo	Gr		Sa	Fill, clay pocket Dgr, rock 11:13
10	X	J	0/12"/7		Lo	Dgr/Bl		CL	Fill 11:17
						Gr		Sa	
	X	J	4/6/4		Lo	Gr		Sa	Fill 11:23
15	X	J	5/1/1		vlo	Gr		Sa	Fill 11:28
						Dgr		CL	
	X	J	0/18"		vlo	Gr		Sa	layer Fill, split spoon fell 18" by weight of hammer
						Dgr/Bl		CL	11:34
		C	25	12"	vso	Dgr/Bl		CL	Fill 11:48
20									
					TD @ 20'				