FIELD BORING LOG

PROJECT NO: 03-859-004
PROJECT NAME: Peggy Lake
CLIENT: Corps of Engineers
DRILL CONTRACTOR: Triangle Rec.

BORING NO: 04-116
DATE: 2-26-04
TECHNICIAN: Gary S.
DRILL EQUIPMENT: Buggy

WATER LEVEL DATA:

TIME (MIN)	T.O.W. (FT)	T.O.	TIME
5	.4	1.0	4:54
10	.4	1.0	4:59
15			
E.O.D.			
24 HOURS			

FREE WATER DEPTH: 2-4
METHOD OF ADVANCE:
AUGER 0 TO 4'
WASH 4' TO 20'
TIME BORING BEGAN: 4:38
TIME BORING END: 5:27

DEPTH(FT)	SAMPLE SYMBOL	CORE(C) JAR(J) BAG (B)	HAND PENETROMETER READING/ BLOW COUNT	RECOVERY IN INCHES	CONSISTENCY	COLOR	MINOR MATERIAL	MAJOR MATERIAL	CHARACTERISTICS OR MODIFICATIONS	
	X	J	1/12"/1		VLO	Tan		Sn	Fill clay pocket	4:41
	X	J	2/1/12"		VLO	Gr		Sn	Fill	4:49
5	X	J	3/1/1		VLO	Gr		Sn	Fill, w/clay	4:54
	X	J	1/12"/1		VLO	Gr		Sn	Fill	5:00
						Gr		CL		
		C	.25	12"	VSO	Dgr/Bl		CL	sand pocket, Fill	5:05
10		C	2/1/1		VLO	Gr		CL	No recovery in stalby tube, hammered spl + spoon	
								Sn	Fill	5:11
	X	J	10/12"/2		VLO	Gr		Sn	Fill	5:15
						Dgr		CL		
15		C	.25	12"	VSO	Dgr/Bl		CL	Fill	5:19
		C	.25	12"	VSO	Dgr/Bl		CL	Fill	5:23
		C	.25	12"	VSO	Dgr/Bl		CL	Fill	5:27
20										
					TD	@ 20'				