FIELD BORING LOG

PROJECT NO: 03-859-004
PROJECT NAME: Peggy Lake
CLIENT: Corps of Engineers
DRILL CONTRACTOR: Triangle Res.

BORING NO: 04-120
DATE: 2-16-04
TECHNICIAN: Gary S.
DRILL EQUIPMENT: Buggy

WATER LEVEL DATA:

TIME (MIN)	T.O.W. (FT)	T.O.	TIME
5	driller had to set up		
10	wet @ 4' due to hole		
15	squeezing off		
E.O.D.			
24 HOURS			

FREE WATER DEPTH:
METHOD OF ADVANCE:
AUGER 0 TO 4'
WASH 4' TO 20'
TIME BORING BEGAN: 2:30
TIME BORING END: 3:37 pm

DEPTH(FT)	SAMPLE SYMBOL	CORE(C) JAR(J) BAG (B)	HAND PENETROMETER READING/ BLOW COUNT	RECOVERY IN INCHES	CONSISTENCY	COLOR	MINOR MATERIAL	MAJOR MATERIAL	CHARACTERISTICS OR MODIFICATIONS
	X	B	2/4/5		Lo	Gr/Tn		Sa	2:32 pm
	X	C				Gr		Sa	No recovery in split spoon, pushed Cal. Sample 2:55pm
5		C	.25	12"	VSO	Gr		CL	3:08pm
		C	.25	12"	VSO	Gr		CL	3:13pm
		C	.25	12"	VSO	Gr		CL	3:16pm
10		C	.25	12"	VSO	Gr		CL	3:20pm
		C	.25	12"	VSO	Gr		CL	3:24pm
		C	.25	12"	VSO	Gr		CL	3:28pm
15		C	1.0	12"	Fi	Gr/Tn	Sa	CL	3:31pm
		C	1.0	12"	Fi	Tn/Gr	Sa	CL	3:37pm
20								CL	
					TD	@ 20'			