FIELD BORING LOG

6.5 WD

PROJECT NO: 03-859-029

PROJECT NAME: Chocolate Bayou

CLIENT:

DRILL CONTRACTOR: TRI

BORING NO: 05-01

DATE: 3/3/05

TECHNICIAN: G. Lam

DRILL EQUIPMENT: Barge

WATER LEVEL DATA:

TIME (MIN)	T.O.W. (FT)	T.O.	TIME
5			
10			
15			
E.O.D.			
24 HOURS			

FREE WATER DEPTH:

METHOD OF ADVANCE:

AUGER ____ TO ____

WASH 0 TO 25

TIME BORING BEGAN: 12:23

TIME BORING END: 1:17

DEPTH(FT)	SAMPLE SYMBOL	CORE(C) JAR(J) BAG (B)	HAND PENETROMETER READING/ BLOW COUNT	RECOVERY IN INCHES	CONSISTENCY	COLOR	MINOR MATERIAL	MAJOR MATERIAL	CHARACTERISTICS OR MODIFICATIONS
	X	J	3/4/4		LOOSE	GY		SD	
5	X	J	4/7/4		LOOSE	GY		SD	with Shell Frag.
10	X	J	4/5/6		LOOSE/MED	GY		SD	with shell frag
15	X	J	5/7/11		MED	GY TAN		SD	" " "
20	X	J	9/13/23		D	TN		SD	" " "
25	X	J	3/4/5		L	TN GY		SD	" " "

TD @ 25'