FIELD BORING LOG

5.2 W.D.

PROJECT NO: 03-859-029
PROJECT NAME: Chocolate Bayou
CLIENT:
DRILL CONTRACTOR: TRI

BORING NO: 05-03
DATE: 3/3/05
TECHNICIAN: G. Gon
DRILL EQUIPMENT: Barge

WATER LEVEL DATA:

TIME (MIN)	T.O.W. (FT)	T.O.	TIME
5			
10			
15			
E.O.D.			
24 HOURS			

FREE WATER DEPTH:
METHOD OF ADVANCE:
AUGER ____ TO ____
WASH 0 TO 25
TIME BORING BEGAN: 3:13
TIME BORING END: 4:10

DEPTH(FT)	SAMPLE SYMBOL	CORE(C) JAR(J) BAG (B)	HAND PENETROMETER READING/ BLOW COUNT	RECOVERY IN INCHES	CONSISTENCY	COLOR	MINOR MATERIAL	MAJOR MATERIAL	CHARACTERISTICS OR MODIFICATIONS
	X	J	WOR			Gy		Sd	with Little Cl
									Cl @ 2'
		C	4.0	9"	VS	Gy	CL	Sd	
									Sd on Bottom
5	X	J	3/4/5		L	TN		Sd	
	X	J	3/2/4		L	TN		Sd	CL seams
10									~~CL @ 13'~~
									Cl @ 13'
		C	1.75		S	TN	Sd	Cl	
15		C	3.0		S	TN	Sd	CL	Sd on Bottom
									Sd @ 17'
20	X	J	5/5/7		MED	TN		Sd	
									CL @ 23'
		C	1.75	16"	S	R		CL	Sd pockets
25									TD @ 25'