FIELD BORING LOG

3.1 W.D.

PROJECT NO: 03-859-029

PROJECT NAME: Chocolate Bayou

CLIENT:

DRILL CONTRACTOR: TRI

BORING NO: 05-04

DATE: 3/3/05

TECHNICIAN: G. Low

DRILL EQUIPMENT: Barge

WATER LEVEL DATA:

TIME (MIN)	T.O.W. (FT)	T.O.	TIME
1			
10			
15			
E.O.D.			
24 HOURS			

FREE WATER DEPTH:

METHOD OF ADVANCE:

AUGER ____ TO ____

WASH 0 TO 25

TIME BORING BEGAN: 4:31

TIME BORING END: 5:10

DEPTH(FT)	SAMPLE SYMBOL	CORE(C) JAR(J) BAG (B)	HAND PENETROMETER READING/ BLOW COUNT	RECOVERY IN INCHES	CONSISTENCY	COLOR	MINOR MATERIAL	MAJOR MATERIAL	CHARACTERISTICS OR MODIFICATIONS
	X	J	1/1/2		L	GY TN		sd	
5	X	J	2/1/1		L	GY		sd	CL sms
	■	C	1.25	11"	S	R GY	sd	CL	Calc sd on Bottom
10	X	J	4/5/6		L med	R		sd	
15	X	J	5/6/7		MED	R		sd	CL sms / Poc
20	X	J	3/5/6		L/med	R		sd	
25	X	J	3/3/4		L	R		sd	
									TD @ 25'