FIELD BORING LOG

4.0 WD

PROJECT NO: 03-859-029

PROJECT NAME: Chocolate Bayou

CLIENT:

DRILL CONTRACTOR: TRI

BORING NO: 05-06

DATE: 3/4/05

TECHNICIAN: G. Gm

DRILL EQUIPMENT: Barge

WATER LEVEL DATA:

TIME (MIN)	T.O.W. (FT)	T.O.	TIME
5			
10			
15			
E.O.D.			
24 HOURS			

FREE WATER DEPTH:

METHOD OF ADVANCE:

AUGER ____ TO ____

WASH 0 TO 25

TIME BORING BEGAN: 11:47

TIME BORING END: 12:29

DEPTH(FT)	SAMPLE SYMBOL	CORE(C) JAR(J) BAG (B)	HAND PENETROMETER READING/ BLOW COUNT	RECOVERY IN INCHES	CONSISTENCY	COLOR	MINOR MATERIAL	MAJOR MATERIAL	CHARACTERISTICS OR MODIFICATIONS
	X	J	WOR		L	Gy		Sd	cl mix
	X	J	WOR		L	Gy		sd	cl mix
5		C	2.5	14"	VS	R Gy		Cl	calc.
		C	2.75	11"	VS	R		Cl	"
		C	2.25	16"	VS	R		Cl	"
10		C	4.0	11"	VS	R		Cl	" w/ w/sl
		C	1.0	11"	S	R		Cl	w/sl
15		C	2.25	14"	VS	R		Cl	
		C	3.50	16"	VS	R		Cl	
		C	3.50	12"	VS	R		Cl	
20		C	2.5	13"	VS	R		Cl	
		C	3.5	16"	VS	R		Cl	
25		C	3.5	16"	VS	R		Cl	
									TD @ 25'