FIELD BORING LOG

3.7 WD

PROJECT NO: 03-859-029

PROJECT NAME: Chocolate Bayou

CLIENT:

DRILL CONTRACTOR: TRI

BORING NO: 05-07

DATE: 3/4/05

TECHNICIAN: G. Low

DRILL EQUIPMENT: Barge

WATER LEVEL DATA:

TIME (MIN)	T.O.W. (FT)	T.O.	TIME
5			
10			
15			
E.O.D.			
24 HOURS			

FREE WATER DEPTH:

METHOD OF ADVANCE:

AUGER ____ TO ____

WASH 0 TO 25

TIME BORING BEGAN: 10:56

TIME BORING END: 11:34

DEPTH(FT)	SAMPLE SYMBOL	CORE(C) JAR(J) BAG (B)	HAND PENETROMETER READING/ BLOW COUNT	RECOVERY IN INCHES	CONSISTENCY	COLOR	MINOR MATERIAL	MAJOR MATERIAL	CHARACTERISTICS OR MODIFICATIONS
	X	J	WOR		L	Gy		Sd	cl mix
	X	J	WOR		L	Gy		sd	cl mix
5		C	2.0	14"	S	R Gy		Cl	
		C	1.5	14"	S	R Gy		Cl	Calc.
		C	2.5	16"	VS	R		Cl	"
10		C	2.5	16"	VS	R		Cl	"
		C	2.5	14"	VS	R		Cl	"
15		C	3.25	16"	VS	R		Cl	"
		C	3.75	16"	VS	R		Cl	"
		C	3.0	14"	VS	R		Cl	Si poc.
20		C	2.25	14"	VS	R		Cl	" "
		C	3.25	16"	VS	R		Cl	
25		C	3.0	14"	VS	Gy		Cl	

TD@ 25'