Tide 2.0

FIELD BORING LOG

2.6 W.D.

PROJECT NO: 03-859-029

PROJECT NAME: Chocolate Bayou

CLIENT:

DRILL CONTRACTOR: TRI

BORING NO: 05-09

DATE: 3/4/05

TECHNICIAN: G. Cox

DRILL EQUIPMENT: Barge

WATER LEVEL DATA:

TIME (MIN)	T.O.W. (FT)	T.O.	TIME
5			
10			
15			
E.O.D.			
24 HOURS			

FREE WATER DEPTH:

METHOD OF ADVANCE:

AUGER ____ TO ____

WASH 0 TO 25

TIME BORING BEGAN: 8:51

TIME BORING END: 9:38

DEPTH(FT)	SAMPLE SYMBOL	CORE(C)-JAR(J) BAG (B)	HAND PENETROMETER READING/ BLOW COUNT	RECOVERY IN INCHES	CONSISTENCY	COLOR	MINOR MATERIAL	MAJOR MATERIAL	CHARACTERISTICS OR MODIFICATIONS
	X	J	WOR			Gy		Sd	Cl mix
	X	J	WOR			Gy		sd	" "
5	X	J	WOR			Gy		sd	" "
		C	.75	14"	Firm	Gy	sd	cL	
		C	.25	14"	L	Gy	"	"	sd poc.
10		C	.25	16"	L	Gy	"	"	" "
		C	.25	18"	L	Gy	"	"	" "
		C	.50	10"	L	Gy	"	"	" " sd Lenses
15		C	.50	12"	L	Gy	"	"	" " " "
		C	.25	16"	L	Gy	"	"	" " " " sd Lens
20		C	.25	18"	L	Gy	"	"	" " " " " "
		C	2.0	18"	S	R		Cl	CH @ 22'
25		C	4.25	12	VS	R		Cl	

TD @ 25'