U.S. ARMY CORPS OF ENGINEERS

BORING NO. 97-05 DATE: BEGIN 2-5-97 PAGE 1 / 1
JOB NO. 1140086122 COMPLETE 2-5-97 Thin Walled Tube
PROJECT Channel to Victoria ■ 3" □ 6"
LOCATION Placement Area NO. 10
ELEVATION OF HOLE
MANUFACTURER'S DESIGNATION OF DRILL RIG Marsh Buggy K4X4, F-36
GROUNDWATER: DEPTH * ft., ELEV. ft., at end of Drilling
WEATHER Cloudy & cold
DRILLER Dempsey Gearon LOGGER Iraj Mostamand

DEPTH, FEET	SAMPLE	SAMPLE NO.	PEN./TORVANE / SPT.-BLOW COUNT	COLOR	MATERIAL TYPE	CONSISTENCY	SECONDARY CONSTITUENTS	STRUCTURAL FEATURES AND COMMENTS
0		1	1.25	Gray	Clay	Stiff		-w/roots
		2	1.25	Gray	Clay	Stiff		-w/Fer nod & Blocky structure
5		3	1.00	Gray	Clay	Stiff		" " " " "
		4	1.00	Gray	Clay	Stiff		-w/Blocky structure
		5	0.75	Gray	Clay	M. stiff		-w/Blocky structure & Fer stains
10		6	0.75	Gray	Clay	M. stiff		-w/mica & Blocky structure
		7	0.75	Gray	Clay	M. stiff		-w/shell fragments & Blocky structure
15		8	0.75	Gray	Clay	M. stiff		-w/Fer nod & Blocky structure
		9	0.75	Gray	Clay	M. stiff		-w/Fer nod & Blocky structure
		10	0.75	Gray	Clay	M. stiff		-w/mica, Fer nod & Blocky structure
20		11	0.75	Gray	Clay	M. stiff		-w/mica, Fer nod & Blocky structure
		12	0.25	Gray	Clay	Soft		-w/Fer nod & Blocky structure
25		13	0.25	Gray	Clay	Soft		-w/mica, Fer nod & Blocky structure
								* Drilling Fluid level after drilling @ surface
30								
35								