U.S. ARMY CORPS OF ENGINEERS

BORING NO. 97-07 DATE: BEGIN 2-5-97 PAGE 1 / 1
JOB NO. 11400B6122 COMPLETE 2-5-97 Thin Walled Tube
PROJECT Channel to Victoria ■ 3" □ 6"
LOCATION Disposement Area NO. 11
ELEVATION OF HOLE
MANUFACTURER'S DESIGNATION OF DRILL RIG Mann Bunyk 424, F-36
GROUNDWATER: DEPTH ft. ft., ELEV. ft., at end of Drilling
WEATHER Clear & cold
DRILLER Dempsey Gearon LOGGER Troy Mastemaat

DEPTH, FEET	SAMPLE	SAMPLE NO.	PEN./TORVANE SPT.-BLOW COUNT	COLOR	MATERIAL TYPE	CONSISTENCY	SECONDARY CONSTITUENTS	STRUCTURAL FEATURES AND COMMENTS
0		1	1.25	Gray	Clay	stiff		-w/rootlets
		2	1.25	Gray	Clay	stiff		-w/Fe stains
5		3	0.00	Gray	Clay	V. soft	silty	
		4	1.00	Gray	Clay	stiff		-w/Fe stains & Blocky structure
		5	1.25	Gray	Clay	stiff		-w/Fe stains & block structure
10		6	0.50	Gray	Clay	M. stiff		-w/Fe stains & Blocky structure
		7	0.50	Gray	Clay	M. stiff		-w/Fe stains & Blocky structure
15		8	0.50	Yellowish gray	Clay	M. stiff	silty	-w/Fe stains
		9	0.75	Yellowish gray	Clay	M. stiff	silty	-w/Fe stains
		10	1.75	Gray	Clay	stiff		-w/Fe stains & shell fragments
20		11	1.50	Gray	Clay	stiff		-w/Fe oxide stains & Blocky structure
		12	1.00	Gray	Clay	stiff		-w/Fe stains
25		13	1.00	Gray	Clay	stiff		
30								* Drilling slurry level [illegible]
35								