U.S. ARMY CORPS OF ENGINEERS

BORING NO. 97-10 DATE: BEGIN 2-4-97 PAGE 1 / 1
JOB NO. 114008612Z COMPLETE 2-4-97 Thin Walled Tube
PROJECT Channel to Victoria ■ 3" □ 6"
LOCATION Placement Area NO. 11
ELEVATION OF HOLE
MANUFACTURER'S DESIGNATION OF DRILL RIG Marsh Buggy X 4x4, F-36
GROUNDWATER: DEPTH * ft., ELEV. ft., at end of Drilling
WEATHER Clear
DRILLER Dempsey Geeron LOGGER Iraj Mostamand

DEPTH, FEET	SAMPLE	SAMPLE NO.	PEN./TORVANE SPT.-BLOW COUNT	COLOR	MATERIAL TYPE	CONSISTENCY	SECONDARY CONSTITUENTS	STRUCTURAL FEATURES AND COMMENTS
0		1	1.25	Gray	clay	stiff		-w/roots & Sa sms
		2	1.25	Gray	Clay	stiff		-w/Blocky structure & Fer stains
5		3	0.50	Gray	Clay	M. stiff	silty	-w/mica & Fer stains & Sa sms
		4	1.75	Gray	clay	stiff	silty	-w/mica, Fer nod & Fer stains & Sa sms
		5	2.00	Gray	Clay	stiff	silty	-w/mica, Fer nod & Fer stains & Sa sms
10		6	1.75	Gray	Clay	stiff		-w/Blocky structure & Fer stains
		7	1.75	Gray	Clay	stiff		-w/Blocky structure & Fer stains
15		8	2.50	Gray	Clay	V. stiff		-w/mica, Blocky structure & Fer stains
		9	2.50	Gray	Clay	V. stiff		-w/mica, shell fragments, Fer stains & Blocky structure
		10	1.25	Gray	clay	stiff		-w/Blocky structure, Fer nod & Fer stains
20		11	1.50	Gray	clay	stiff		-w/Blocky structure & Fer st
		12	1.50	Gray	clay	stiff		-w/Blocky structure & Fer stains
25		13	1.50	Gray	Clay	stiff		-w/Blocky structure & Fer stains
								* Drilling fluid level after drilling @ 2'-3'
30								
35								