U.S. ARMY CORPS OF ENGINEERS

BORING NO. 97-ft DATE: BEGIN 2-4-97 PAGE 1 /
JOB NO. 1140086122 COMPLETE 2-4-97 Thin Walled Tube
PROJECT Channel to Victoria ■ 3" □ 6"
LOCATION Placement Area No. 11
ELEVATION OF HOLE
MANUFACTURER'S DESIGNATION OF DRILL RIG Marsh Buggy X4x4, F-36
GROUNDWATER: DEPTH * ft., ELEV. ft., at end of Drilling
WEATHER Clear
DRILLER Dempsey Gearon LOGGER Iraj Mostamand

DEPTH, FEET	SAMPLE	SAMPLE NO.	PEN./TORVANE / SPT.-BLOW COUNT	COLOR	MATERIAL TYPE	CONSISTENCY	SECONDARY CONSTITUENTS	STRUCTURAL FEATURES AND COMMENTS
0		1	1.00	Gray	Clay	stiff		
		2	1.00	Gray	Clay	stiff		
5		3	1.25	Gray	Clay	stiff		- w/ Sa layer
		4	1.25	Gray	Clay	stiff		
		5	1.25	Gray	Clay	stiff		
10	J	6	0.00	Gray	Clay	V. soft	Silty	Sample Bulge on extrusion
		7	1.50	Gray	Clay	stiff		- w/ Blocky structure & Fer stains
15		8	1.75	Gray	Clay	stiff		- w/ Blocky structure & Fer stains
		9	1.75	Gray	Clay	stiff		- w/ Blocky structure & Fer stains
		10	2.00	Gray	Clay	V. stiff		- w/ Fernod & Fer stains
20		11	1.75	Gray	Clay	stiff		- w/ Fer nod & Fer stains
		12	1.50	Gray	Clay	stiff		- w/ Fer nod & Fer stains
25		13	1.50	Gray	Clay	stiff		- w/ Calc nod, Fer nod & Fer stains
								* Drilling Fluid [illegible] after [illegible] 1-9"
30								J: Jar sample
35								