FIELD BORING LOG

PROJECT NO: 03-859-019
PROJECT NAME: Matagorda Island
CLIENT:
DRILL CONTRACTOR: TRI

BORING NO: 04-189
DATE: 9/29/04
TECHNICIAN: G. Lou
DRILL EQUIPMENT: Buggy

WATER LEVEL DATA:

TIME (MIN)	T.O.W. (FT)	T.O.	TIME
5	4.3	5.1	6:18
10	Dry/Caving	4.1	6:23
15			
E.O.D.			
24 HOURS			

FREE WATER DEPTH: 5.0
METHOD OF ADVANCE:
AUGER 0 TO 5
WASH 5 TO 50
TIME BORING BEGAN: 6:02
TIME BORING END:
Completed on 9/30/04 10:37

DEPTH(FT)	SAMPLE SYMBOL	CORE(C) JAR(J) BAG (B)	HAND PENETROMETER READING/ BLOW COUNT	RECOVERY IN INCHES	CONSISTENCY	COLOR	MINOR MATERIAL	MAJOR MATERIAL	CHARACTERISTICS OR MODIFICATIONS
		J				T		SA	shell fragment
5	X	J	9/13/17		Dense	G		SA	" "
10	X	J	3/6/11		m-D	G		SA	" "
15	X	J	12/16/29		Dense	G		SA	" "
20	X	J	8/4/5		Loose	G	SA	shell	fragment
25	X	J	4/7/10		m-D	G	SA		shell fragment
30	X	J	4/7/11		m-D	G	SA		" "

FIELD BORING LOG

PROJECT NO: 03-859-019
PROJECT NAME: Matagorda Island
CLIENT:
DRILL CONTRACTOR: TRI

BORING NO: 04-189 1/2 6:30
DATE: 9/29/04 / 9/30/04 7:23
TECHNICIAN: G. Lou
DRILL EQUIPMENT: Buggy

WATER LEVEL DATA:

TIME (MIN)	T.O.W. (FT)	T.O.	TIME
5			
10			
15			
E.O.D.			
24 HOURS			

FREE WATER DEPTH:
METHOD OF ADVANCE:
AUGER ——— TO ———
WASH ——— TO ———
TIME BORING BEGAN:
TIME BORING END:

DEPTH(FT)	SAMPLE SYMBOL	CORE(C) JAR(J) BAG (B)	HAND PENETROMETER READING/ BLOW COUNT	RECOVERY IN INCHES	CONSISTENCY	COLOR	MINOR MATERIAL	MAJOR MATERIAL	CHARACTERISTICS OR MODIFICATIONS
35	X	J	3/6/14		M-D	G	SA		shell fragment
40	X	J	7/13/21		Dense	G	SA		shell fragment
45	X	J	1/1/1		V-Loose	G	SA		" " 9/30/04 9:56A
50	X	J	2/1/2		V-Loose	G	SA		" "
									TD @ 50' 10:37