Hole No. 79-125

DRILLING LOG	DIVISION	INSTALLATION	SHEET 1 OF SHEETS
1. PROJECT		10. SIZE AND TYPE OF BIT	
2. LOCATION (Coordinates or Station)	Passing Area	11. DATUM FOR ELEVATION SHOWN (TBM or MSL)	
3. DRILLING AGENCY		12. MANUFACTURER'S DESIGNATION OF DRILL	Failing 150 - Diamond Rig
4. HOLE NO. (As shown on drawing title and file number)	79-125	13. TOTAL NO. OF OVER-BURDEN SAMPLES TAKEN	DISTURBED 2-5 / UNDISTURBED 2 cut
5. NAME OF DRILLER		14. TOTAL NUMBER CORE BOXES	
6. DIRECTION OF HOLE	☐ VERTICAL ☐ INCLINED ____ DEG. FROM VERT.	15. ELEVATION GROUND WATER	
		16. DATE HOLE	STARTED 5 Dec 79 / COMPLETED 5 Dec 79
7. THICKNESS OF OVERBURDEN		17. ELEVATION TOP OF HOLE	
8. DEPTH DRILLED INTO ROCK		18. TOTAL CORE RECOVERY FOR BORING	%
9. TOTAL DEPTH OF HOLE	25.5	19. SIGNATURE OF INSPECTOR	

ELEVATION a	DEPTH b	LEGEND c	CLASSIFICATION OF MATERIALS (Description) d	% CORE RECOVERY e	BOX OR SAMPLE NO. f	REMARKS (Drilling time, water loss, depth of weathering, etc., if significant) g
			10.3 to 20.5			water depth 10.3
			Gr. sticky CL(CH) v/soft	1-F	0.0	3" st 0.0 to 25.5'
				15.0		Tide +1.2
				2-S	0.0	
			20.5 to 25.5	20.5		Top Pleistocene
			BR. CL(CH) v/stiff	3-C	2.25	
				23.0		
				4-C	2.25	
				25.5		Bottom @ 25.5

ENG FORM 1836 MAR 71 PREVIOUS EDITIONS ARE OBSOLETE. (TRANSLUCENT)

PROJECT | HOLE NO.