Hole No. 77-201

DRILLING LOG	DIVISION Southwest	INSTALLATION Galv Dist	SHEET 1 OF 1 SHEETS

1. PROJECT: Sabine Neches waterway	10. SIZE AND TYPE OF BIT
2. LOCATION (Coordinates or Station): lat 29° 31' 51" lon 93° 43' 26"	11. DATUM FOR ELEVATION SHOWN (TBM or MSL)
3. DRILLING AGENCY: U.S. C.E.	12. MANUFACTURER'S DESIGNATION OF DRILL: Vibro-core
4. HOLE NO. (As shown on drawing title and file number): 77-201	13. TOTAL NO. OF OVER-BURDEN SAMPLES TAKEN — DISTURBED: — UNDISTURBED: 1 Tube
5. NAME OF DRILLER: LaRose	14. TOTAL NUMBER CORE BOXES
6. DIRECTION OF HOLE: ☑ VERTICAL ☐ INCLINED ____ DEG. FROM VERT.	15. ELEVATION GROUND WATER
	16. DATE HOLE — STARTED: 7 Jul 77 — COMPLETED: 7 Jul 77
7. THICKNESS OF OVERBURDEN	17. ELEVATION TOP OF HOLE
8. DEPTH DRILLED INTO ROCK	18. TOTAL CORE RECOVERY FOR BORING: 3.7 %
9. TOTAL DEPTH OF HOLE: 43.7	19. SIGNATURE OF INSPECTOR: Kent Kelly

ELEVATION a	DEPTH b	LEGEND c	CLASSIFICATION OF MATERIALS (Description) d	% CORE RECOVERY e	BOX OR SAMPLE NO. f	REMARKS (Drilling time, water loss, depth of weathering, etc., if significant) g
			0.0 to 40.0 water depth			
	40.0		40.0 to 43.7			
			Gravel to Tan sandy stiff		1.50	
	43.7		Bottom 43.7			

ENG FORM 1836 MAR 71 PREVIOUS EDITIONS ARE OBSOLETE. (TRANSLUCENT)

PROJECT | HOLE NO. 77-201