U.S. ARMY CORPS OF ENGINEERS

BORING NO. 03-14 DATE: BEGIN 2-17-03 PAGE 1 / 1
JOB NO. 1140127285 COMPLETE 2-17-03 Thin Walled Tube
PROJECT Matagorda Bay ■ 3" ☐ 6"
LOCATION N = 13,358,220.93 , E = 2,819,842.87
ELEVATION OF HOLE
MANUFACTURER'S DESIGNATION OF DRILL RIG CFD - Hydrulic Rig
GROUNDWATER: DEPTH * ft., ELEV. ____ ft., at end of Drilling
WEATHER clear & windy
DRILLER Dempsey Georen LOGGER Iraj Mostamand

DEPTH, FEET	SAMPLE	SAMPLE NO.	PEN./TORVANE SPT.-BLOW COUNT	COLOR	MATERIAL TYPE	CONSIS-TENCY	SECONDARY CONSTITUENTS	STRUCTURAL FEATURES AND COMMENTS
mud line 0	X	1	1 2 2	Gray	Sand	loose	silt	* 9' of water -w/shell Fragments
5	X	2	3 4 4	Gray	Sand	loose	silt	-w/shell Fragments
10	X	3	4 7 8	Gray	Sand	M. Dense	silt	-w/shell Fragments
15	X	4	6 8 13	Gray	Sand	M. Dense	silt	-w/shell Fragments
20								
25								
30								
35								

GEOTEST ENGINEERING INC