U.S. ARMY CORPS OF ENGINEERS

BORING NO. 03-15 DATE: BEGIN 2-17-03 PAGE 1 / 1
JOB NO. 1140127285 COMPLETE 2-17-03 Thin Walled Tube
PROJECT Matagorda Bay ■ 3" □ 6"
LOCATION N=13,357705.42 ,E=2,819231.06
ELEVATION OF HOLE
MANUFACTURER'S DESIGNATION OF DRILL RIG CFD - Hydrulic Rig
GROUNDWATER: DEPTH ∀ ft., ELEV. ____ ft., at end of Drilling
WEATHER Clear & cool
DRILLER Dempsey Gearen LOGGER Iray Mostamand

DEPTH, FEET	SAMPLE	SAMPLE NO.	PEN./TORVANE SPT.-BLOW COUNT	COLOR	MATERIAL TYPE	CONSIS-TENCY	SECONDARY CONSTITUENTS	STRUCTURAL FEATURES AND COMMENTS
Mud line 0	X	1	1 2 2	Gray	Sand	loose	silt	*10' of water
5	X	2	3 5 4	Gray	Sand	loose	silt	-w/ shell Fragments
10	X	3	4 5 7	Gray	Sand	M. Dense	silt	-w/shell Fragments
15	X	4	5 7 9	Gray	Sand	M. Dense	silt	-w/shell Fragments
20								
25								
30								
35								

GEOTEST ENGINEERING INC