U.S. ARMY CORPS OF ENGINEERS

BORING NO. 02-06 DATE: BEGIN 2-18-03 PAGE 1 / 1
JOB NO. 1140127285 COMPLETE 2-18-03 Thin Walled Tube
PROJECT Matagorda Bay ■ 3" □ 6"
LOCATION N=13,404,300.28, E=2,861,186.33
ELEVATION OF HOLE
MANUFACTURER'S DESIGNATION OF DRILL RIG CFD - Hydrulic Rig
GROUNDWATER: DEPTH ~ ft., ELEV. ft., at end of Drilling
WEATHER clear & windy
DRILLER Dempsey Beaven LOGGER Iraj Mostamand

DEPTH, FEET	SAMPLE	SAMPLE NO.	PEN./TORVANE SPT.-BLOW COUNT	COLOR	MATERIAL TYPE	CONSIS-TENCY	SECONDARY CONSTITUENTS	STRUCTURAL FEATURES AND COMMENTS
mudline 0		1	0.00	Gray	Clay	V. soft	Silt	* 4'-5" of water -w/Sa sms
		2	0.25	Brown/Gray	Clay	Soft	Silt	
5	J	3		Brown	Silt	V. loose	Sand	
	X	4	1 2 1	Brown	Silt	V. loose	Sand	
		5	3.75	Red	clay	V. stiff		-w/Sit sms, slks
10	X	6	3 5 8	Brown	Sand	M. Dense	Silt	
	X	7	5 7 11	Brown	Sand	M. Dense	Silt	
15								
								J: Jar Sample
20								
25								
30								
35								

GEOTEST ENGINEERING, INC.