U.S. ARMY CORPS OF ENGINEERS

BORING NO. 03-02 DATE: BEGIN 2-18-03 PAGE 1 / 1
JOB NO. 1140127285 COMPLETE 2-18-03 Thin Walled Tube
PROJECT Matagorda Bay ■ 3" □ 6"
LOCATION N=13,404,835.72, E=2863,117.92
ELEVATION OF HOLE
MANUFACTURER'S DESIGNATION OF DRILL RIG CFD - Hydrulic Rig
GROUNDWATER: DEPTH * ft., ELEV. ____ ft., at end of Drilling
WEATHER Sunny & windy
DRILLER Dempsey Gearen LOGGER Iraj Mostamand

mudline

DEPTH, FEET	SAMPLE	SAMPLE NO.	PEN./TORVANE SPT.-BLOW COUNT	COLOR	MATERIAL TYPE	CONSISTENCY	SECONDARY CONSTITUENTS	STRUCTURAL FEATURES AND COMMENTS
0	J	1		Gray	silt	V. loose	clay	* 4' of water
		2	2.50	Yellowish Brown & gray	Clay	V. stiff	silt	
5		3	2.25	Yellowish Brown & gray	Clay	V. stiff	silt	
	X	4	1 2 3	Brown	Silt	loose	Sand	
10	X	5	3 4 5	Brown	Sand	loose	silt	
15	X	6	5 8 9	Brown	Sand	M. Dense	silt	-w/ calc nod
20								J: Jar Sample
25								
30								
35								