U.S. ARMY CORPS OF ENGINEERS

BORING NO. 03-03 DATE: BEGIN 2-18-03 PAGE 1 / 1
JOB NO. 1140127285 COMPLETE 2-18-03 Thin Walled Tube
PROJECT Matagorda Bay ■ 3" □ 6"
LOCATION N = 13,405,390.86, E = 2862,128.74
ELEVATION OF HOLE
MANUFACTURER'S DESIGNATION OF DRILL RIG CFD - Hydrulic Rig
GROUNDWATER: DEPTH ____ ft., ELEV. ____ ft., at end of Drilling
WEATHER cloudy & windy
DRILLER Dempsey Georen LOGGER Iray Mostamand

DEPTH, FEET	SAMPLE	SAMPLE NO.	PEN./TORVANE SPT.-BLOW COUNT	COLOR	MATERIAL TYPE	CONSIS-TENCY	SECONDARY CONSTITUENTS	STRUCTURAL FEATURES AND COMMENTS
mudline 0								
	J	1	0.00	Gray	Clay	V.Soft	Silt	* 1-9" of water
	J	2	0.00	Gray	Clay	V.Soft	Silt	-w/Sa Sms 0-6
5	J	3	0.00	Yellowish Brown/ gray	Clay	V.Soft	Silt	-sample Bulge 0-6
	X	4	2 3 2	Brown	Sand	loose	Silt	
10	X	5	5 7 8	Brown	Sand	M.Dense	Silt	
15	X	6	8 11 15	Brown	Sand	M.Dense	Silt	
20								
25								
30								
35								

GEOTEST ENGINEERING, INC