U.S. ARMY CORPS OF ENGINEERS

BORING NO. 03-10 DATE: BEGIN 2-13-03 PAGE 1 / 1
JOB NO. 1140127285 COMPLETE 2-13-03 Thin Walled Tube
PROJECT Matagorda Bay ■ 3" □ 6"
LOCATION N=13,364,748.12, E=2,796,149.93
ELEVATION OF HOLE
MANUFACTURER'S DESIGNATION OF DRILL RIG CFD-Hydrulic Rig
GROUNDWATER: DEPTH * ft., ELEV. ____ ft., at end of Drilling
WEATHER
DRILLER Dempsey Georen LOGGER Iraj Mostamand

mudline

DEPTH, FEET	SAMPLE	SAMPLE NO.	PEN./TORVANE SPT.-BLOW COUNT	COLOR	MATERIAL TYPE	CONSISTENCY	SECONDARY CONSTITUENTS	STRUCTURAL FEATURES AND COMMENTS
0	X	1	1 1 1	Gray	Sand	V.loose	silt	* 1"-3" of water - w/ shell Fragments & clay seams
	J	2	0.00	Gray	clay	V. soft	silt	- w/ sand seams, Sample Buldge on extrudsion
5	X	3	1 2 2	Gray	Sand	loose	silt	
10	X	4	4 5 7	Gray	Sand	M. Dense	silt	
15	X	5	5 7 8	Gray	Sand	M. Dense	silt	
20								J: Jar Sample
25								
30								
35								

GEOTEST ENGINEERING INC