U.S. ARMY CORPS OF ENGINEERS

BORING NO. 03-05 DATE: BEGIN 2-18-03 PAGE 1 / 1
JOB NO. 1140127285 COMPLETE 2-18-03 Thin Walled Tube
PROJECT Matagorda Bay ■ 3" □ 6"
LOCATION N=13,404,985.73, E=2861,410.22
ELEVATION OF HOLE
MANUFACTURER'S DESIGNATION OF DRILL RIG CFD - Hydrulic Rig
GROUNDWATER: DEPTH * ft., ELEV. ____ ft., at end of Drilling
WEATHER Cloudy & windy
DRILLER Dempsey Georen LOGGER Iraj Mostamand

DEPTH, FEET	SAMPLE	SAMPLE NO.	PEN./TORVANE SPT.-BLOW COUNT	COLOR	MATERIAL TYPE	CONSISTENCY	SECONDARY CONSTITUENTS	STRUCTURAL FEATURES AND COMMENTS
mudline 0	J	1		Gray	Silt	V. loose	Sand	*1'-9" of water
	X	2	1/2/1	Gray	Sand	V. loose	Silt	
5		3	0.25	Gray	Clay	V. soft	Silt	w/sa sms
		4	0.25	Gray	Clay	V. soft	Silt	w/sa sms
	X	5	3/5/8	Brown	Sand	M. Dense	Silt	
10	X	6	5/9/12	Brown	Sand	M. Dense	Silt	
	X	7	7/11/15	Brown	Sand	M. Dense	Silt	
15								
								J: Jar Sample
20								
25								
30								
35								

GEOTEST ENGINEERING, INC.