U.S. ARMY CORPS OF ENGINEERS

BORING NO. 03-08 DATE: BEGIN 2-12-03 PAGE 1 / 1
JOB NO. 1140127285 COMPLETE 2-12-03 Thin Walled Tube
PROJECT Matagorda Bay ■ 3" □ 6"
LOCATION N=13,365,199.35, E=2,797,071.80
ELEVATION OF HOLE
MANUFACTURER'S DESIGNATION OF DRILL RIG CFD - Hydrulic Rig
GROUNDWATER: DEPTH ~ ft., ELEV. ____ ft., at end of Drilling
WEATHER Cloudy
DRILLER Dempsey Gearen LOGGER Iraj Mostamand

DEPTH, FEET	SAMPLE	SAMPLE NO.	PEN./TORVANE SPT.-BLOW COUNT	COLOR	MATERIAL TYPE	CONSIS-TENCY	SECONDARY CONSTITUENTS	STRUCTURAL FEATURES AND COMMENTS
Mud line 0								
		1	1.75	Yellowish Brown & gray	Clay	stiff	sand	* 4'-8" of water -w/Sand Seams
		2	2.00	olive gray & Brown	Clay	V.stiff		w/Sand sms, sLKs
5	X	3	5 7 9	Yellowish Brown & gray	Sand	M. Dense	silt	-w/clay layer 4.5'-5'
		4	3.75	Yellowish Brown & gray	Clay	V.stiff		-w/sand layer
	X	5	5 9 13	Gray & Brown	Sand	M. Dense	silt	
10	X	6	4 7 12	Brown	Sand	M. Dense	silt	
	X	7	7 11 15	Brown	Sand	M. Dense	silt	
15								
20								
25								
30								
35								