U.S. ARMY CORPS OF ENGINEERS

BORING NO. 03-16 DATE: BEGIN 2-17-03 PAGE 1 / 1
JOB NO. 1140127285 COMPLETE 2-17-03 Thin Walled Tube
PROJECT Matagorda Bay ■ 3" □ 6"
LOCATION N = 13,358,241.89 , E = 2820,750.73
ELEVATION OF HOLE
MANUFACTURER'S DESIGNATION OF DRILL RIG CFD - Hydrulic Rig
GROUNDWATER: DEPTH * ft., ELEV. ft., at end of Drilling
WEATHER Clear & Windy
DRILLER Dempsey Gearen LOGGER Iraj Mostamand

DEPTH, FEET	SAMPLE	SAMPLE NO.	PEN./TORVANE SPT.-BLOW COUNT	COLOR	MATERIAL TYPE	CONSIS-TENCY	SECONDARY CONSTITUENTS	STRUCTURAL FEATURES AND COMMENTS
mudline 0	X	1	2 2 3	Gray	Sand	loose	Silt	* 8" of water -w/shell Fragments
5	X	2	3 4 4	Gray	Sand	loose	Silt	
10	X	3	3 4 5	Gray	Sand	loose	Silt	-w/shell Fragments
15	X	4	4 5 5	Gray	Sand	M. Dense	Silt	-w/shell Fragments
20								
25								
30								
35								

GEOTEST ENGINEERING INC