U.S. ARMY CORPS OF ENGINEERS

BORING NO. W3-01 DATE: BEGIN 9-24-02 PAGE 1 / 1
JOB NO. 1140127279 COMPLETE 9-24-02 Thin Walled Tube
PROJECT Lost Lake Placement Area ■ 3" □ 6"
LOCATION X=3,237362.58 Y=725073.56
ELEVATION OF HOLE Appx. 25.4
MANUFACTURER'S DESIGNATION OF DRILL RIG Track Mounted-Marsh Buggy
GROUNDWATER: DEPTH 20 ft., ELEV. _____ ft., at end of Drilling
WEATHER PARTLY CLOUDY
DRILLER Dempsey Gerean LOGGER John A. Gentry

DEPTH, FEET	SAMPLE	SAMPLE NO.	PEN./TORVANE SPT.-BLOW COUNT	COLOR	MATERIAL TYPE	CONSISTENCY	SECONDARY CONSTITUENTS	STRUCTURAL FEATURES AND COMMENTS
0		1	1.75	BROWN & GRAY	CLAY	STIFF		-W/SHELL & SHELL FRAG
		2	0.75	BROWN & GRAY	CLAY	MEDIUM STIFF		-W/ SAND SM(J) & SHELL FRAG
5		3	1.0	BROWN & GRAY	CLAY	STIFF		-W/Calc Nods & SHELL FRAG
		4	0.75	BROWN & GRAY	CLAY	MEDIUM STIFF		-W/Calc Nods & SHELL FRAG
		5	1.0	BROWN & GRAY	CLAY	STIFF		-W/Sa SM(J) Calc Nods & SHELL FRAG
10		6	1.0	BROWN & GRAY	CLAY	STIFF		-W/Sa SM(J) & Calc Nods & SHELL FRAG
		7	0.75	GRAY & BROWN	CLAY	MEDIUM STIFF		
15		8	0.75	GRAY & YELLOWISH BROWN	CLAY	MEDIUM STIFF		-W/ WOOD
		9	1.0	GRAY	CLAY	STIFF		-W/ WOOD
		10	0.5	GRAY	CLAY	MEDIUM STIFF		-W/ WOOD
20		11	1/2	GRAY	SAND	V. LOOSE		
		12	1/1	GRAY & BROWN	SAND	V. LOOSE		
25								J= JAR SAMPLE
30								
35								