U.S. ARMY CORPS OF ENGINEERS

BORING NO. W4-06 DATE: BEGIN 9-27-02 PAGE 1 / 1
JOB NO. 1140127279 COMPLETE 9-27-02 Thin Walled Tube
PROJECT Lost Lake Placement Area ■ 3" □ 6"
LOCATION X= 3237474.38 Y= 725719.18
ELEVATION OF HOLE
MANUFACTURER'S DESIGNATION OF DRILL RIG CF-1000, Marsh Buggy
GROUNDWATER: DEPTH 2 ft., ELEV. ____ ft., at end of Drilling
WEATHER SUNNY
DRILLER Dempsey Gearen LOGGER John A. Gentry

DEPTH, FEET	SAMPLE	SAMPLE NO.	PEN./TORVANE SPT.-BLOW COUNT	COLOR	MATERIAL TYPE	CONSISTENCY	SECONDARY CONSTITUENTS	STRUCTURAL FEATURES AND COMMENTS
0		1	0.5	Gray	Clay	M.stiff	Sand	-w/roots
	J	2		Gray	Sand	Loose	silt	
	X	3	1 2 2	Gray	Sand	Loose	silt	-w/clay sms
5	J	4		GRAY	SAND	V.LOOSE		SAMPLE FELL OUT OF TUBE -W/CLAY SM(U)
	X	5	WOH 12" V6"	GRAY	SAND	V.LOOSE	SILT	
		6	0.00	GRAY	CLAY	V.SOFT		-W/SAND SM(U) ON TOP 8'
10		7	0.00	GRAY	CLAY	V.SOFT		
		8	0.00	DK GRAY & GRAY	CLAY	V.SOFT		
15		9	0.00	DARK GRAY	CLAY	V.SOFT		
	J	10	0.00	DARK GRAY	CLAY	V.SOFT		SAMPLE BULGE
20								
25								
								J= JAR SAMPLE
30								WOH = WEIGHT OF HAMMER
35								